

**ANNUAL PROCUREMENT PLAN &  
PROCUREMENT IMPLEMENTATION REPORT**

Budget : Development

Ministry/Division  
Agency  
Procuring Entity Name & Code  
Project/Programme Name & Code

Ministry of Shipping  
Bangladesh Inland Water Transport Authority (BIWTA)  
Bangladesh Inland Water Transport Authority (BIWTA)  
Improvement of navigability from Mongla to Pakshti river route via Chandpur-Mawa-Gualanda (1<sup>st</sup> revised),

Package No.	Description of Procurement Package GOOBS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd Cost in Million Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
GD-04	Scanner 1 Nos	No	01	OTM	Project Director	GoB	0.05	Planned Dates		10-08-2023	31-08-2023	10-09-2023	17-09-2023	25-09-2023	23-10-2023	72	30-6-2024
								Planned Dates		0	21	10	7	9	28		
								Actual Dates									
GD-06	Navigational Aids (Lot-1)	No	Steel Lighted Buoy 20 nos, Beacon Light 101 nos, PC pole 101 nos, Bamboo and Steel Marka 500 nos	OTM	Project Director	GoB	66.90	Planned Dates		10-08-2023	31-08-2023	10-09-2023	17-09-2023	25-09-2023	23-10-2023	72	30-6-2025
								Planned Dates		0	21	10	7	9	28		
								Actual Dates									
<b>Grand Total Value of Goods Procurement</b>							<b>66.95</b>										

19.7.23  
মুহাম্মদ শরিফুল আলম  
সরকারী প্রকৌশলী (পূর)  
মোংলা-পাকশি নৌকাট প্রকল্প  
প্রকৌশল বিভাগ, বিআইডব্লিউটিএ, ঢাকা।

১৯.০৭.২০২৩  
নিবাহী প্রকৌশলী (পূর)  
প্রকৌশল বিভাগ, বাঞ্চালীপক, ঢাকা।

১৯.০৭.২০২৩  
মোঃ মুনাজ্জিন হাফিজুল আলম  
অতিরিক্ত প্রকৌশলী (পূর)  
মোংলা-পাকশি নৌকাট প্রকল্প  
প্রকৌশল বিভাগ, বিআইডব্লিউটিএ, ঢাকা।

১৯.০৭.২০২৩  
প্রধান প্রকৌশলী (প্রকৌশল)  
প্রকৌশল বিভাগ, বাঞ্চালীপক, ঢাকা।

১৯.০৭.২০২৩  
ড. এ কে এম আজাদুর রহমান  
(স্বাক্ষর)  
সদস্য (প্রকৌশল)

১৯.০৭.২০২৩  
কমালের আরিফ আহমেদ মোস্তফা  
চেয়ারম্যান  
বিআইডব্লিউটিএ, ঢাকা।

**ANNUAL PROCUREMENT PLAN &  
PROCUREMENT IMPLEMENTATION REPORT**

Ministry/Division : Ministry of Shipping  
 Agency : Bangladesh Inland Water Transport Authority (BIWTA)  
 Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)  
 Project/Programme Name & Code : Improvement of navigability from Mongla to Pakshti river route via Chandpur-Mawa-Gualanda (1<sup>st</sup> revised).

Budget : Development

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Esttd Cost in Million Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7		9	10	11	12	13	14	15	16	17	18
WD-2	Maintenance Dredging Works (4 Lots)	Lakh-M <sup>3</sup>	160.37	DPM (Bangladesh Navy)	Cabinet committee of Government Purchase	GoB	3620.00	Planned Dates Planned Days		10-08-2023 0	24-08-2023 15	07-09-2023 14	14-09-2023 7	21-09-2023 7	19-10-2023 28	- 70	30.06.2025
WD-3	Maintenance Dredging Works	Lakh-M <sup>3</sup>	34.80	DPM (BIWTA)	Ministry of Shipping	GoB	522.00	Planned Dates Planned Days									30.06.2025
WD-4	1)Earthen Dyke ( Lot-1)	Lakh-M <sup>3</sup>	0.211	OTM	Project Director	GoB	1.90	Planned Dates Planned Days Actual Dates		30-07-2023 0	13-08-2023 14	20-08-2023 7	27-08-2023 7	30-08-2023 3	04-09-2023 4	- 35	30-04-2024
	2)Earthen Dyke ( Lot-2)	Lakh-M <sup>3</sup>	0.33	OTM	Project Director	GoB	3.00	Planned Dates Planned Days Actual Dates		03-08-2023 0	17-08-2023 14	31-08-2023 7	07-09-2023 7	16-09-2023 3	25-09-2023 4	- 35	30-04-2024
	3)Earthen Dyke ( Lot-3)	Lakh-M <sup>3</sup>	0.33	OTM	Project Director	GoB	3.00	Planned Dates Planned Days Actual Dates		06-08-2023 0	20-08-2023 14	03-09-2023 14	10-09-2023 7	19-09-2023 9	27-09-2023 8	- 52	30-04-2024
	4)Earthen Dyke ( Lot-4)	Lakh-M <sup>3</sup>	0.33	OTM	Project Director	GoB	3.00	Planned Dates Planned Days Actual Dates		06-09-2023 0	20-09-2023 14	03-10-2023 14	10-10-2023 7	19-10-2023 9	27-10-2023 8	- 52	30-04-2024
	5)Earthen Dyke ( Lot-5)	Lakh-M <sup>3</sup>	0.33	OTM	Project Director	GoB	3.00	Planned Dates Planned Days Actual Dates		06-09-2023 0	20-09-2023 14	03-10-2023 14	10-10-2023 7	19-10-2023 9	27-10-2023 8	- 52	30-04-2024
<b>Total Value of Works Procurement</b>							4155.90										

19.7.23  
 মুহাম্মদ শাহরিফুল আলম  
 সহকারী প্রকৌশলী (প্র)  
 বাংলাদেশ-পাকিস্তান নৌবন্দর প্রকল্প  
 প্রকৌশল বিভাগ, বিআইডব্লিউটিএ, ঢাকা।

৩০/০৭/২০২৩  
 নিবাহী প্রকৌশলী (প্র)  
 তেজি বিভাগ, বাবদৌপক, ঢাকা।

৩০/০৭/২০২৩  
 প্রকল্প পরিচালক  
 বাংলাদেশ-পাকিস্তান নৌবন্দর প্রকল্প  
 বিআইডব্লিউটিএ, ঢাকা।

৩০/০৭/২০২৩  
 প্রকল্প পরিচালক  
 তেজি বিভাগ, বাবদৌপক, ঢাকা।

৩০/০৭/২০২৩  
 প্রকল্প পরিচালক  
 তেজি বিভাগ, বাবদৌপক, ঢাকা।

৩০/০৭/২০২৩  
 প্রকল্প পরিচালক  
 তেজি বিভাগ, বাবদৌপক, ঢাকা।

৩০/০৭/২০২৩  
 প্রকল্প পরিচালক  
 তেজি বিভাগ, বাবদৌপক, ঢাকা।

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd Cost in Million Tk.	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
1	2	3	4	5	6	7		9	10	11	12	13	14	15	16	17	18	
WD-5	1. Bamboo Paling and torja Wall ( Lot-1)	Lakh-M <sup>2</sup>	0.12	OTM	Project Director	GoB	3.00	Planned Dates Planned Days Actual Dates		03-08-2023 0 03-08-2023	17-08-2023 14 17-08-2023	31-08-2023 14 31-08-2023	07-09-2023 7 07-09-2023	16-09-2023 9 16-09-2023	25-09-2023 9 25-09-2023	- 53 -	30-04-2024	
	2. Bamboo Paling and torja wall ( Lot-2)	Lakh-M <sup>2</sup>	0.12	OTM	Project Director	GoB	3.00	Planned Dates Planned Days Actual Dates		03-08-2023 0 03-08-2023	17-08-2023 14 17-08-2023	31-08-2023 14 31-08-2023	07-09-2023 7 07-09-2023	16-09-2023 9 16-09-2023	25-09-2023 9 25-09-2023	- 53 -	30-04-2024	
	3. Bamboo Paling and torja wall ( Lot-3)	Lakh-M <sup>2</sup>	0.12	OTM	Project Director	GoB	3.00	Planned Dates Planned Days Actual Dates		06-09-2023 0 06-09-2023	20-09-2023 14 20-09-2023	03-10-2023 14 03-10-2023	10-10-2023 7 10-10-2023	19-10-2023 9 19-10-2023	27-10-2023 8 27-10-2023	- 52 -	30-04-2024	
	4. Bamboo Paling and torja wall ( Lot-4)	Lakh-M <sup>2</sup>	0.12	OTM	Project Director	GoB	3.00	Planned Dates Planned Days Actual Dates		06-09-2023 0 06-09-2023	20-09-2023 14 20-09-2023	03-10-2023 14 03-10-2023	10-10-2023 7 10-10-2023	19-10-2023 9 19-10-2023	27-10-2023 8 27-10-2023	- 52 -	30-04-2024	
	5. Bamboo Paling and torja wall ( Lot-5)	Lakh-M <sup>2</sup>	0.12	OTM	Project Director	GoB	3.00	Planned Dates Planned Days Actual Dates		06-09-2023 0 06-09-2023	20-09-2023 14 20-09-2023	03-10-2023 14 03-10-2023	10-10-2023 7 10-10-2023	19-10-2023 9 19-10-2023	27-10-2023 8 27-10-2023	- 52 -	30-04-2024	
<b>Total Value of Works Procurement</b>							15.00											
<b>Grand Total Value of Works Procurement</b>							4170.90											

19.7.23  
 প্রকল্প পরিচালক (প্রকল্প)  
 কৃষি নৌকট প্রকল্প  
 জেজি বিভাগ, বিআইডব্লিউডিএ, ঢাকা।

১৯/০৭/২৩  
 (সহান আহমেদ)  
 নিবাহী প্রকৌশলী (প্রকল্প)  
 জেজি বিভাগ, বায়বৌপক, ঢাকা।

১৯/০৭/২৩  
 প্রকল্প পরিচালক  
 কৃষি নৌকট প্রকল্প  
 জেজি বিভাগ, বিআইডব্লিউডিএ, ঢাকা।

১৯/০৭/২৩  
 (প্রকল্প পরিচালক)  
 জেজি বিভাগ, বায়বৌপক, ঢাকা।

১৯/০৭/২৩  
 ড. এ কে এম আজহার  
 (সুপারভাইজার)  
 সদস্য (প্রকৌশল)

১৯/০৭/২৩  
 কমান্ডার আরিফ আহমেদ মোস্তফা  
 চেয়ারম্যান  
 বিআইডব্লিউডিএ, ঢাকা।

## ANNUAL PROCUREMENT REVISED PLAN & PROCUREMENT IMPLEMENTATION REPORT

Budget: Development  
Year: 2023-2024

Ministry : Ministry of Shipping  
Agency : Bangladesh Inland Water Transport Authority (BIWTA)  
Project/Programmed Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)  
: "Construction & Installation of demarcation pillar, Walkway, Bank Protection, Jetty with allied work on Exited Foreshore Land of the River Bariganga, Turag, Balu and Sitakhya (2nd Phase) (1st Revised)".

Project Code: 224245700

Package No	Description of Procurement Package	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estid Cost in lakh Tk.	Time Code for Process	Advertise Prequel (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	Ongoing Works of 2022-23		
																		Planned Dates	Actual Dates	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18			
RWD-18	ঢাকা, টাঙ্গী ও নারায়ণগঞ্জ নদী বন্দরের নদীর তীরবর্তীতে ক্ষয়ক্ষতিজনিত কারণে সড়িক স্থাপন কাজ। (একাদিক কাজ)	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
Lot-1	Construction & Installation of Signboard for Public Awareness at foreshore land of Dhaka River Port	Nos	33	LTM	PD	GOB	49.77	Planned Dates Actual Dates	---	15-Jul-22 15-Dec-22	05-Aug-22 02-Jan-23	20-Aug-22 10-Jan-23	09-Sep-22 20 days	16-Sep-22 07 days	14-Oct-22 28 days	91 days	210 days	May-23 31-Dec-23		
Lot-2	Construction & Installation of Signboard for Public Awareness at foreshore land of Tongi River Port	Nos	30	LTM	PD	GOB	45.33	Planned Dates Actual Dates	---	15-Jul-22 15-Dec-22	05-Aug-22 02-Jan-23	20-Aug-22 10-Jan-23	09-Sep-22 20 days	16-Sep-22 07 days	14-Oct-22 28 days	91 days	210 days	May-23 31-Dec-23		
Lot-3	Construction & Installation of Signboard for Public Awareness at foreshore land of Narayanganj River Port	Nos	23	LTM	PD	GOB	35.02	Planned Dates Actual Dates	---	15-Jul-22 15-Dec-22	05-Aug-22 02-Jan-23	20-Aug-22 10-Jan-23	09-Sep-22 20 days	16-Sep-22 07 days	14-Oct-22 28 days	91 days	210 days	May-23 31-Dec-23		
Total Value of Works Procurement =																		130.12		

  
 (অবকাবর মোহাম্মদ শাহজাহান করিম)  
 অধিকারক অফিসার  
 ঢাকা সার্কল, বিআইসিটিডিএ, ঢাকা  
 অফিস পরিচালক

Package No	Description of Procurement Package	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd Cost in lakh Tk.	Time Code for Process	Advertise Prequal (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
<b>Ongoing Works of 2022-23</b>																	
RWD-29	ঢাকা, টাঙ্গী ও নারায়ণগঞ্জ নদী বন্দরের অধীনে বিভিন্ন স্থানে বিভিন্ন প্রকারের বৃক্ষরোপণ কাজ। (প্রকারিক কাজ)	-	-	---	---	---	---	---	---	---	---	---	---	---	---	---	---
Lot-1	Afforestation of different plants and trees on foreshore land in different locations of Dhaka, Tongi & Narayanganj River Port besides walkway with other allied works from Fatullah to Dharmaganj, Sadarghat Terminal to Babu bazar Bridge, Kamrangir Char to Boshia on the bank of Buriganga River	শেক	-	OTM	PD	GOB	82.02	Planned Dates	---	15-Jul-22	12-Aug-22	27-Aug-22	16-Sep-22	23-Sep-22	21-Oct-22	---	May-23
								Actual Dates	---	---	---	---	---	---	---	---	---
Lot-2	Afforestation of different plants and trees on foreshore land in different locations of Dhaka, Tongi & Narayanganj River Port besides walkway with other allied works from Boshia to Ramchandrapur, Amin Bazar to Eastern Housing (Dhaka & Savar Edge) on the bank of Turag River.	শেক	-	OTM	PD	GOB	76.34	Planned Dates	---	---	12-Aug-22	27-Aug-22	16-Sep-22	23-Sep-22	21-Oct-22	---	May-23
								Actual Dates	---	20-Dec-22	05-Jan-23	19-Jan-23	30-Jan-23	09-Feb-23	---	31-May-24	
Lot-3	Afforestation of different plants and trees on foreshore land in different locations of Dhaka, Tongi & Narayanganj River Port besides walkway with other allied works from Ashulia to Kamarpara (Dhaka & Gazipur Edge), Batulia to Ujanpur (Dhaka Edge) & Anower Group to Harbaid (Gazipur Edge).	শেক	-	OTM	PD	GOB	64.12	Planned Dates	---	---	12-Aug-22	27-Aug-22	16-Sep-22	23-Sep-22	21-Oct-22	---	May-23
								Actual Dates	---	20-Dec-22	05-Jan-23	19-Jan-23	30-Jan-23	09-Feb-23	---	31-May-24	
Lot-4	Afforestation of different plants and trees on foreshore land in different locations of Dhaka, Tongi & Narayanganj River Port besides walkway with other allied works from NAVY Dockyard to Nobiganj Gudarghat, Kumudini to Haziganj Ferryghat, Haziganj Ferry Ghat to Moben Fashion on the bank of Shitalakshya River	শেক	-	OTM	PD	GOB	49.61	Planned Dates	---	15-Jul-22	12-Aug-22	27-Aug-22	16-Sep-22	23-Sep-22	21-Oct-22	---	May-23
								Actual Dates	---	20-Dec-22	05-Jan-23	19-Jan-23	30-Jan-23	09-Feb-23	---	31-May-23	
Lot-5	Afforestation of different plants and trees on foreshore land in different locations of Dhaka, Tongi & Narayanganj River Port besides walkway with other allied works from Moben Fashion to Silo, Netayganj Khalghat to Pubali Salt, Kachpur to Sultana Kamal Bridge on the bank of Shitalakshya River.	শেক	-	OTM	PD	GOB	56.33	Planned Dates	---	15-Jul-22	12-Aug-22	27-Aug-22	16-Sep-22	23-Sep-22	21-Oct-22	---	May-23
								Actual Dates	---	20-Dec-22	05-Jan-23	19-Jan-23	30-Jan-23	09-Feb-23	---	31-May-24	
Total Value of Works Procurement =							328.42										

(আবু জাফর মোরাদ শাহনেওয়াজ করিম)  
অতিরিক্ত কর্মকর্তা  
ঢাকা নারসেন, বিজ্ঞানভিত্তিক, ঢাকা

**ANNUAL PROCUREMENT PLAN &  
PROCUREMENT IMPLEMENTATION REPORT (ADP 2023-24)**

Budget: Development

Ministry/Division : Ministry of Shipping  
 Agency : Bangladesh Inland Water Transport Authority (BIWTA)  
 Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)  
 Project/Programme Name & Code : Improvement and Restoration of Navigability for Ol Brahmaputra, Dharala, Tulai & Punarbhaha River,  
 Code: 224260800

Package no.	Description of Procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Type	Source of Funds	Estd Cost in Million Tk.	Time Code for Goods	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
								9										10
1																		
Pac-3 Lot-4	Improvement (Capital and Maintenance Dredging) of Navigability for Old Brahmaputra ch. 209 km to 215 km	Dre= Lakh M <sup>3</sup>	49.00	OTM	CCGP	GOB	894.70	Planned Dates		14.08.23	11.09.23	12.10.23	13.12.23	20.12.23	27.12.23	-	30.06.24	
								Planned Dates			28	30	60	07	07	132	318	
								Actual Dates										
Pac-3 Lot-5	Improvement (Capital and Maintenance Dredging) of Navigability for Old Brahmaputra ch. 215 km to 220 km	Dre= Lakh M <sup>3</sup>	46.00	OTM	CCGP	GOB	839.90	Planned Dates		14.08.23	11.09.23	12.10.23	13.12.23	20.12.23	27.12.23	-	30.06.24	
								Planned Dates			28	30	60	07	07	132	318	
								Actual Dates										
Pac-10	Maintenance Dredging by cutter sycyon dredger/Excavator including dredging related works of Tulai River	Dre= Lakh M <sup>3</sup>	5.00	OTM	HOPE	GOB	89.20	Planned Dates		21.08.23	18.09.23	19.10.23	20.12.23	27.12.23	31.12.23	129	315	
								Planned Dates			28	30	60	07	04	129	315	
								Actual Dates										

Mdh

*[Signature]*

AM

*[Signature]*

*[Signature]*

*[Signature]*

*[Signature]*  
20/9

20/9

কমডোর আফিক আহমেদ মোস্তফা  
চেয়ারম্যান

Package no.	Description of Procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Type	Source of Funds	Estid Cost in Million Tk.	Time Code for Goods	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
1																	
Pac-12 Lot-1	Dredging/Digging of Punarhaba River (CH: 33.00KM to 45.00 KM	Dredging Lakh M <sup>3</sup>	17.00	OTM	CCGP	GOB	310.40	Planned Dates		21.08.23	18.09.23	19.10.23	20.12.23	27.12.23	31.12.23		
								Planned Days			28	30	60	07	04	129	315
								Actual Dates									
Total Value of Procurement Works							2134.20										

Madin  
19/07/23

(আব্দুল মান্নান)  
সরকারী প্রকৌশলী (পূর)  
শ্রেণি বিভাগ, বাবুনৌপক, ঢাকা।

(মোহাম্মদ মোহাম্মিন মিয়া)  
নির্বাহী প্রকৌশলী  
শ্রেণি বিভাগ, বাবুনৌপক, ঢাকা।

Azu Azhin  
19/07/23

(আ.স.ম. সাপারকল আরশিন)  
নির্বাহী প্রকৌশলী (পূর)  
শ্রেণি বিভাগ, বাবুনৌপক, ঢাকা।

19.07.23  
(মোঃ মিজানুর রহমান ভূঁইয়া)  
তত্ত্বাবধায়ক প্রকৌশলী (পূর)  
শ্রেণি বিভাগ, বিআইউটিএ, ঢাকা।

19/07/2023  
(মোঃ মোহাম্মদ হাছিম রহমান)  
আইসি প্রধান প্রকৌশলী (পূর)  
শ্রেণি বিভাগ, বাবুনৌপক, ঢাকা।  
সরকারী পরিচালক

(প্রধান প্রকৌশলী (শ্রেণি))  
শ্রেণি বিভাগ, বাবুনৌপক, ঢাকা।

মোহাম্মদ মনোয়ার উজ্জ্বল  
সদস্য (পরিচালনা ও পরিচালন)  
বিআইউটিএ, ঢাকা।

কমডোর অরিন্দ্র আহমেদ মোস্তফা  
চেয়ারম্যান

**ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT (2023-2024)**

Ministry/Division : Ministry of Shipping  
 Agency : Bangladesh Inland Water Transport  
 Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority  
 Project/Programme Name & Code : Procurement of 35 nos. Dredgers with other Ancillary vessel & accessories and required infrastructure construction & Code-2242631

Budget : Development

Package No	Description of Procurement package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in MillionTk	Time Code for Process	Advvertise Prequel (if applicable)	Invite/Adv eritise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notificati on of Award	Signing of Contract	Total Time to Contract Singnatura e	Time for Completion of Contract (from the date of signing the contract)	
<b>New Packages (GOODS)</b>																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
	GD-03	ফু-হাউজবোর্ড	টি	২১	ওটিএম (এনসিটি)	সিবিজিপি	জিওবি	৭৮৫.৪০	Planned Dates	17-Oct-23	18-Nov-23	16-Dec-23	16-Feb-24	23-Feb-24	22-Mar-24		22-Mar-25	
	আফকার-হাউজবোর্ড	টি	১				৩৭.৪০	Planned Dates										
	উপমোট-প্যাংকজ-৩						৮২২.৮০	Actual Dates										
GD-10	কম্পউটার ও আনুষঙ্গিক	টি	৪	ওটিএম (এনসিটি)	শ্রদ্ধ পরিচালক	জিওবি	০.৬০	Planned Dates	17-Aug-23	16-Sep-23	1-Oct-23	8-Oct-23	15-Oct-23	12-Nov-23			12-Dec-23	
	আফস সরঞ্জামাদি (ফটোকপিয়ার)	টি	২				০.৫০	Planned Dates			30	15	7	7	28	87	1 months	
									Actual Dates									
	উপমোট-প্যাংকজ-১০						১.১০											
	২০ ইঞ্চি ক্যাটর সাকশন ড্রেজার	টি	২	ওটিএম (আইসিটি)	সিবিজিপি	জিওবি	৮৪০.০০	Planned Dates	23-Jul-23	3-Sep-23	1-Oct-23	30-Nov-23	7-Dec-23	4-Jan-24			4-Apr-25	
	২০" ক্যাটর সাকশন ড্রেজারের জন্য এইচডিপিই স্লেটটিং পাইপ	মিঃ	২১০০				৯৯.২৩	Planned Days			42	28	60	7			165	15 months
২০" ক্যাটর সাকশন ড্রেজারের জন্য ফেমা টাইপ স্লেটের জন্য এম এস সোর পাইপ	মিঃ	২০০০				৬৭.২০	Actual Dates											
২০" ক্যাটর সাকশন ড্রেজারের বাল সকেট	জোড়া	২০				৬৫.১০												
২০" ক্যাটর সাকশন ড্রেজারের রাবার হোজ পাইপ	টি	১৫০				৫৫.১৩												
২০" ক্যাটর সাকশন ড্রেজারের জন্য খুচরা যন্ত্রাংশ সংগ্রহ।	থোক	-				৫৯.৮৫												

De. # CS # # #



Package No	Description of Procurement package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est. Cost in Million Tk	Time Code for Process	Advertise Prequel (if applicable)	Invite/Adv tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract (from the date of signing the contract)		
GD-14 (Lot-02)	২০" কাটার সাকশন ড্রেজারের ডেন্ডারোটি ২০" কাটার সাকশন ড্রেজারের ডেন্ডারোটির খুচরা যন্ত্রাংশ সংগ্রহ এফ.এস ওয়ার রোপ (বিভিন্ন সাইজের) (প্রতি কয়েল ৩০০ মিটার) উপযোজ্য-প্যাকেজ-১৪ (লট-০২)	টি	২				২৬২.৫০												
		খোক	-				১৪.৭০												
		কয়েল	৪০				১০.৫০												
		টি	৩		৩টিএম (আইসিটি)	সিগিপি	জিওবি	১২৬০.০০	Planned Dates		23-Jul-23	3-Sep-23	1-Oct-23	30-Nov-23	7-Dec-23	4-Jan-24	165	4-Apr-25	
		মিঃ	৩১৫০					১৪৮.৮৪	Planned Dates			42	28	60	7	28		15 months	
		টি	১০৫০					২০৯.৪৮	Actual Dates										
		মিঃ	৩০০০					১০০.৮০											
		জোড়া	৬০					৯৭.৬৫											
		টি	২২৫					৮২.৬৯											
		খোক	-					৫৯.৮৫											
		খোক	৩					৩৯৩.৭৫											
		খোক	-					২২.০৫											
		কয়েল	৬০					১৫.৭৫											
	উপযোজ্য-প্যাকেজ-১৪ (লট-০২)					২৩৯০.৮৫													

Re.

R

R

R

→

Package No	Description of Procurement package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost in Million Tk	Time Code for Process	Advertiser (if applicable)	Invite/Adv tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract (from the date of signing the contract)																	
GD-16	১২ ইঞ্চি কাটার সাকশন ড্রেজার	টি	২	ওটিএম (আইসিটি)	সিসিআইপি	জিওবি	৩৩৬.০০	Planned Dates		23-Jul-23	5-Sep-23	3-Oct-23	2-Dec-23	9-Dec-23	6-Jan-24	167	6-Apr-25																	
		১২" কাটার সাকশন ড্রেজারের জন্য এইচডিপিই ফ্লোটিং পাইপ	মিঃ															১০০০	৩১.৫০	Planned Dates														
		১২" কাটার সাকশন ড্রেজারের জন্য ফেয়ম টাইপ ফ্লোটার	টি															৪০০	৬৫.১০	Actual Dates														
		১২ইঞ্চিকাটার সাকশন ড্রেজারের জন্য এম এম সোর পাইপ	মিঃ															২০০০	৪২.০০															
		১২" কাটার সাকশন ড্রেজারের বাল সকেট	টি															১০	১০.৯২															
		১২" কাটার সাকশন ড্রেজারের বাবার হোল্ড পাইপ	টি															৫০	১৪.৪৪															
		১২" কাটার সাকশন ড্রেজারের জন্য খুচরা যন্ত্রাংশ সংগ্রহ।	থোক															-	২৯.৯৩															
		১২" কাটার সাকশন ড্রেজারের কেমবোট	টি															২	১৫৯.৬০															
		১২" কাটার সাকশন ড্রেজারের কেমবোট	থোক															-	১০.৫০															
		এফ.এস.ওয়ার রোপ (বিভিন্ন সাইজের) (প্রতি কয়েক ৩০০ মিটার)	কয়েল															৪০	১০.৫০															
GD-17 Lot-01	উপমোট-প্যাকেজ-১৬						৭১০.৪৮																											
	ট্রেইলিং সাকশন হোপার ড্রেজার (হোপার কাপাসিটি ১০০০ ঘনমিটার/ঘন্টা)	টি	১	ওটিএম (আইসিটি)	সিসিআইপি	জিওবি	২৩৭৮.১১	Planned Dates		22-Aug-23	6-Oct-23	3-Nov-23	2-Jan-24	9-Jan-24	6-Feb-24		6-May-25																	
	ট্রেইলিং সাকশন হোপার এর জন্য খুচরা যন্ত্রাংশ সংগ্রহ	টি	-				৪০.৩২	Planned Dates			45	28	60	7	28	168	15 months																	
	উপমোট-প্যাকেজ-১৭ (লট-১)						২৪১৮.৪৩	Actual Dates																										

Re:

৪

৫

৬

৭

৮

৯

Package No	Description of Procurement package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est. Cost in MillionTk	Time Code for Process	Advertiser (if applicable)	Invite/Adv tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract Signature	Time for Completion of Contract (from the date of signing the contract)	
GD-21 (Lot-2)	ডাইক নির্মাণের জন্য বাবার টিউব	টি	১০	ভটিএম (এনটিটি)	সংস্থার নির্বাহী প্রধান	জিওবি	১০০.০০	Planned Dates		13-Sep-23	13-Oct-23	3-Nov-23	17-Nov-23	24-Nov-23	22-Dec-23		22-Oct-24	
								Planned Days										30
GD-22	উপযোগিতা-প্যাকজ-২১ (লট-২) মৌলিক প্রিন্সিপালটির ফর কাটার সাকশন ড্রেনার	টি	১	ভটিএম (এনটিটি)	সংস্থার নির্বাহী প্রধান	জিওবি	১০০.০০	Planned Dates		13-Sep-23	13-Oct-23	3-Nov-23	17-Nov-23	24-Nov-23	22-Dec-23		22-Oct-24	
								Planned Days										30
Total value of goods procurement							১০০.০০											
উপযোগিতা-প্যাকজ-২২							১০০.০০											

*Handwritten signature*  
২০/১০/২৩  
একমুখ পরিচালক

Mishkat Tasnim  
২০/০৭/২০২৩

*Handwritten signature*  
২০/১০/২৩

*Handwritten signature*  
২০/১০/২৩

*Handwritten signature*  
প্রধান প্রকৌশলী (প্রকৌশল)  
প্রকৌশল বিভাগ, বায়বীয় পক, ঢাকা

*Handwritten signature*  
২০/১০/২৩  
মোহাম্মদ মনোয়ার উজ্জ্বল  
সদস্য (পরিকল্পনা ও পরিচালনা)  
বিআইউইটিএ, ঢাকা

*Handwritten signature*  
কমডোর আরিফ আহমেদ মোস্তফা  
চেয়ারম্যান  
বিআইউইটিএ, ঢাকা

সংস্থা প্রধানের স্বাক্ষর


**Annual Procurement Plan &  
Procurement Implementation Report (2023-2024)**

Budget : Development

Ministry/Division : Ministry of Shipping  
 Agency : Bangladesh Inland Water Transport Authority (BIWTA)  
 Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)  
 Project/Programme Name & Code : Modernization of River Port including allied facilities at Paturia and Daulatdia & Code 224320000

Package No.	Description of Procurement Package Works	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Million Tk	Time Code for Process	Not Used in Goods	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18
01.	Site Development by carried earth including cutting, leveling, filling, dressing and compaction in Daulatdia Chat area.	m <sup>3</sup>	1.88 L m <sup>3</sup>	OTM	Chairman	GOB	70.52 **	Planned Dates		01.10.23	29.10.23	20.11.23	04.12.23	11.12.23	24.12.23	24.12.23	30.06.24
								Planned Days		--	28	21	14	7	14	84	187
								Actual Dates		--	--	--	--	--	--	--	--
<b>Total Value of Works Procurement :</b>							<b>70.52</b>										

\*\* Note : The estimate cost (DPP) has been prepared as per BIWTA schedule 2018 and procurement plan has been prepared accordingly. But at present Schedule rate is increased due to world economic crisis. For that reason revised DPP preparation work (recast) is going as per schedule 2023 PWD and send to concern ministry for the approval. Hence, expected tender price of this package may vary with respect to the estimated cost as per 2018.

  
 মোহাম্মদ ফারুক হোসেন  
 ডেপুটি সিনিয়র প্রোগ্রামার  
 ও মাস্টার প্ল্যানার  
 বাংলাদেশ সরকার


**PROCUREMENT PLAN &  
PROCUREMENT IMPLEMENTATION REPORT**

**Budget : Development**

Ministry/Division : Ministry of Shipping  
 Agency : Bangladesh Inland Water Transport Authority (BIWTA)  
 Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)  
 Project/Programme Name & Code : Establishment of River Port at Chitlinary (Ramna, Jorgachh, Rajibpur, Rowmari, Nayrhat) & Code no-224344300

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estid Cost in Million Tk.	Time Code for Process		Advertise Prequel (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
								Planned Dates	Actual Date									
New Packages (WORKS)																		
1	Land Development	m <sup>3</sup>	2.30 Lakh	OTM	PD	GOB	643.00	Planned Dates			12-08-2023	03-09-2023	27-09-2023	08-10-2023	15-10-2023	29-10-2023		360 Days
								Planned Days				22	24	11	7	14		78
								Actual Date										
2	River bank conservation and development	m	725.00 meter	OTM	MOS	GOB	6945.35	Planned Dates			20-08-2023	12-09-2023	02-10-2023	12-10-2023	19-10-2023	02-11-2023		18 Months
								Planned Days				22	20	10	7	14		73
								Actual Date										
3	Construction of Steel jetty	m <sup>2</sup>	148.84 square meter	OTM	PD	GOB	226.63	Planned Dates			27-08-2023	20-09-2023	10-10-2023	22-10-2023	29-10-2023	12-11-2023		360 Days
								Planned Days				24	20	12	7	14		77
								Actual Date										

**Comments:** Preparation of RDPP of the project is in progress. As the Jorgachh area of the project has been excluded, a master plan has been prepared for the components of Ramna and Jorgachh areas together. Annual procurement plan has been prepared as per the proposed RDPP considering the priority of the project completion work components as per the newly prepared master plan.

  
 মোঃ যুসুফ হোসেন  
 নির্বাহী প্রকৌশলী (৩৩)  
 জিআইআইসি  
 বিজ্ঞানী কলকাতা নগর সিটি কর্পোরেশন  
 বিজ্ঞানী কলকাতা নগর সিটি কর্পোরেশন


**PROCUREMENT PLAN &  
PROCUREMENT IMPLEMENTATION REPORT**

Ministry/Division : Ministry of Shipping  
 Agency : Bangladesh Inland Water Transport Authority (BIWTA)  
 Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)  
 Project/Programme Name & Code : Establishment of River Port at Chittima (Ramna, Jorgachh, Rajipur, Rowmari, Nayrath) & Code no-224344300

**Budget : Development**

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd Cost in Million Tk.	Time Code for Process	Advertise Prequal (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
1																		
New Packages (WORKS)																		
4	Construction of RCC Jetty	m <sup>2</sup>	3381.37 square meter	OTM	MOS	GOB	4277.66	Planned Dates		03-09-2023	24-09-2023	16-10-2023	26-10-2023	03-11-2023	19-11-2023		18 Months	
								Planned Dates			21	22	10	7	17		77	
								Actual Date										
5	Construction of RCC Ramp with Stair	m <sup>2</sup>	995.70 square meter	OTM	PD	GOB	1079.56	Planned Dates		10-09-2023	01-10-2023	22-10-2023	02-11-2023	09-11-2023	23-11-2023		360 Days	
								Planned Dates			21	21	11	7	14		74	
								Actual Date										
6	Construction of Terminal Building & Inspection Bungalow	m <sup>2</sup>	2381.00 square meter	OTM	PD	GOB	1000.00	Planned Dates		27-09-2023	19-10-2023	08-11-2023	19-11-2023	26-11-2023	10-12-2023		360 Days	
								Planned Dates			22	20	11	7	14		74	
								Actual Date										
Total Value of Works Procurement							14172.20											

**Comments:** Preparation of RDPP of the project is in progress. As the Jorgachh area of the project has been excluded, a master plan has been prepared for the components of Ramna and Jorgachh areas together. Annual procurement plan has been prepared as per the proposed RDPP considering the priority of the project completion work components as per the newly prepared master plan.


  
 Md. Anwarul Karim  
 Director General  
 Bangladesh Inland Water Transport Authority (BIWTA)  
 Dhaka

**PROCUREMENT PLAN &  
PROCUREMENT IMPLEMENTATION REPORT**

**Budget : Development**

Ministry/Division : Ministry of Shipping  
 Agency : Bangladesh Inland Water Transport Authority (BIWTA)  
 Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)  
 Project/Programme Name & Code : Establishment of River Port at Chilmariy (Kamma, Jorgachh, Rajipur, Rowmari, Nayahat) & Code no-2243443

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
Package No.	Description of Procurement Package SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estid Cost in Million Tk.	Time Code for Process	Advestise EOI	Issue RFP	Technical Proposal opening	Technical Proposal Evaluation	Financial Proposal opening & Evaluation	Negotiat ion	Approval	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
On going Packages (SERVICES)																		
Service-1	Design Related Consultancy (Design & Supervision)	Month		QCBS	PD	GOB	32.00	Planned Dates										
								Planned Dates										
								Planned Days										
								Actual Date	26-08-02021	20-12-2021	20-01-2022	16-02-2022	01-03-2022	28-03-2022	17-04-2022	21-04-2022	39 Months	36 Months
<b>Total Value of Service Procurement</b>							32.00											

  
 Md. Anwarul Karim  
 প্রকল্প পরিচালক (পূর্ব)  
 সিস্টেম এনালিসিস সেক্টর  
 বিআইডব্লিউটিএ

**ANNUAL PROCUREMENT PLAN**  
Fiscal Year-2023-24

Budget : evolution

Ministry/Division : Ministry of Shipping  
 Agency : Bangladesh Inland Water Transport Authority (BIWTA)  
 Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)  
 Project/Programme Name & Code : Determination of Standard High Water Level (SHWL), Standard Low Water Level (SLWL) and Re-Classification of Inland Waterways in Bangladesh & Code : 224345400

Package No.	Description of Procurement Package	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd Cost in Million Tk.	Time Code for Process		Avestise EOI	Issue RFP	Technical Proposal opening	Technical Proposal Evaluation	Financial Proposal opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
								Planned Dates	Actual Date											
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19		
SD1	Consulting Firm Determination of Standard High Water Level (SHWL), Standard Low Water Level (SLWL) and Re-Classification of Inland Waterways in Bangladesh	No	1	OCBS & (Lum-Sum)	According to the power of delegation of the authority	GOB	10.55	Planned Dates 31-12-21	Actual Date 31-12-21	27-02-22	27-03-22	10-04-22	17-04-22	24-04-22	08-05-22	05-06-22	168	30-09-2023		
<b>ongoing Package:</b>																				
SD4	Hiring Vehicle (Microbus, 2000cc-2500cc)	No	1	Hiring (FBS) (Fixed Budget Method)	-do-	GOB	0.24	Planned Dates 31-12-22	Actual Date 31-12-22	31-12-22	13-01-22	20-02-22	27-02-22	-	13-03-22	10-04-22	70	30-09-23		
Total Value of Service Procurement							10.79													

*[Signature]*  
26/10/23

**মোঃ বকিবুল্লাহ**  
মুখ্য পরিচালক (টাইড) জনি শাহিব  
সকল পরিচালক  
বাংলায় বিলা, বিআইজিটিএ, ঢাকা।

*[Signature]*  
26/10/23

**শোভাসন নাহার**  
পরিচালক  
আইজিটিএ বিভাগ

*[Signature]*  
26/10/23

**মোঃ মনোয়ার উজ্জ্বল**  
সদস্য (পরিচালনা ও পরিচালনা)  
বিআইজিটিএ, ঢাকা

*[Signature]*

**কমজর আরিফ আহমেদ মোস্তফা**  
কোঅর্ডিনেটর  
বিআইজিটিএ, ঢাকা।



**ANNUAL PROCUREMENT PLAN, FY: 2023-24 (GOODS)**

Ministry/Division : Ministry of Shipping

Implementing Agency : Bangladesh Inland Water Transport Authority (BIWTA)

Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA) & 131016600

Project/Program Name & Code : Bangladesh Regional Waterway Transport Project-(IDA Credit No. 5842-BD) & 224091900

Package No.	Description of Procurement Package	Unit	Quantity	Procedure Method & Type	Contract Approving Authority	Source of Funds	Estimated Cost in Million Tk.	Time Code for Process	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract signature	Time for Completion of Contract
1	GOODS	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
<b>Ongoing Packages:</b>																
BRWTP-G1A (Lot-1)	Procurement of multipurpose inspection vessel for Riverine and Coastal Routes	Nos	1	OTM/ICB	CCGP	IDA	601.00	Planned Date								
								Days								
								Actual Date	16/10/2019	18/02/2020	31/08/2020	8/11/2020	10/12/2020	18/02/2021	482	To be cancelled
BRWTP-G1A (Lot-2)	Procurement of multipurpose inspection vessel for inland Riverine Routes	Nos	1				506.79	Days								
								Actual Date	16/10/2019	18/02/2020	31/08/2020	8/11/2020	10/12/2020	13/01/2021	477	28/9/2023
<b>Upcoming Packages for FY-2023-24</b>							<b>Total Value of Ongoing Goods Packages</b>	<b>1,107.79</b>								
BRWTP-G2A	Procurement of hydrographic survey and related equipment.	Set	3	OTM/ICB	BIWTA	IDA	250.00	Planned Date	Aug-2023	Sep-2023	Nov-2023	Dec-2023	Dec-2023	Jan-2024	Jan-2024	Aug-2024
								Days	0	56	42	28	7	21	154	240
								Actual Date								
BRWTP-G12	Material handling equipment (Cranes, Pneumatic unloader, Bagging machine and Ground handling equipment) for Pangoan & Ashuganj Cargo Terminal	Lot	2	OTM/NCB	Ministry	IDA	550.00	Planned Date	Sep-2023	Oct-2023	Dec-2023	Dec-2023	Jan-2024	Jan-2024	Jan-2024	Jan-2025
								Days	0	56	42	21	7	15	141	365
								Actual Date								
<b>Total Value of Upcoming Goods Procurement</b>							<b>800.00</b>									

Approved by:





১৩/০৯/২০২৩

মোঃ বিদ্যুৎ এ আলম

নির্বাহী প্রকৌশলী (প্রকল্প)

মহাকাশী প্রকৌশলী (প্রকল্প)

বিআরডিউটিপি-১, বিআরডিউটিএ

(এ.এইচ. মোঃ ফারহান উজ্জয়ান)

উপ-প্রকল্প পরিচালক

বিআরডিউটিপি-১ প্রকল্প

মোঃ আছরুজ্জামান

প্রকল্প পরিচালক

বিআরডিউটিপি-১ প্রকল্প

Ministry/Division : Ministry of Shipping

Implementing Agency : Bangladesh Inland Water Transport Authority (BIWTA)

Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA) & 131016600

Project/Program Name & Code : Bangladesh Regional Waterway Transport Project-1 (IDA Credit No. 5842-BD) & 22-4091900

Package No.	Description of Procurement Package WORKS	Unit	Quantity	Procedure Method & Type	Contract Approving Authority	Source of Funds	Estd Cost in Million Tk.	Time Code for Process	Advertise Prequel (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract signing	Time for Completion of Contract
1																	
2																	
<b>WORKS</b>																	
<b>Ongoing Packages:</b>																	
BRWTP-W1A	Lot-2: OPBC Works of Development Dredging with maintenance and Aids to navigation with installation along inland waterway Routes: denoted by 3&4, 5, 6, 7&8, 9, 10 and 11	M <sup>3</sup> & LS	1,007 Million (Development and Maintenance Dredging) &	ICB/OTM	CCGP	IDA	1,542.13	Planned Dates	N/A	22/12/2019	30/9/2020	17/4/2021	13/04/2022	18/04/2022	14/05/2022	862	30/12/2025
								Actual Date									
BRWTP-W1A	Lot-3: OPBC Works of Development Dredging with maintenance and Aids to navigation with installation along inland waterway Routes: denoted by 12, 13, 13a, 15&16, 17 and 21	M <sup>3</sup> & LS	1,231 Million (Development and Maintenance Dredging) &	ICB/OTM	CCGP	IDA	2,756.59	Planned Dates	N/A	22/12/2019	30/9/2020	17/4/2021	13/04/2022	18/04/2022	14/05/2022	862	30/12/2025
								Actual Date									
BRWTP-W2	Lot-1: Construction of General Cargo Terminal with Allied Infrastructure at Pangson	M <sup>3</sup> + M <sup>2</sup> + Rm	175000 (Land Dev) + 65429 (Construction) + 18297 (Protection/B-wall/Kerb)	ICB/OTM	CCGP	IDA	1,635.15	Planned Dates	N/A	10/02/2022	18/04/2022	14/11/2022	09/03/2023	09/04/2023	16/05/2023	816	15/5/2025
								Actual Date									
BRWTP-W2	Lot-2: Construction of General Cargo Terminal with Allied Infrastructure at Ashuganj	M <sup>3</sup> + M <sup>2</sup> + Rm	70000 (Land Dev) + 64669 (Construction) + 14870 (Protection/B-wall/Kerb)	ICB/OTM	CCGP	IDA	2,100.00	Planned Dates	N/A	10/02/2022	18/04/2022	14/11/2022	09/03/2023	09/04/2023	16/05/2023	816	15/5/2025
								Actual Date									
BRWTP-W3	Lot-1: Upgradation and Modernization works in existing passenger terminals at Chandpur.	M <sup>3</sup> + M <sup>2</sup> + Rm	-	ICB/OTM	CCGP	IDA	-	Planned Dates	N/A	03/02/2022	05/04/2022	14/11/2022					
								Actual Date									
BRWTP-W3	Lot-2: Upgradation and Modernization works in existing passenger terminals at Barishal.	M <sup>3</sup> + M <sup>2</sup> + Rm	35493 (Land Dev) + 92454 (Construction) + 3638 (Protection/B-wall/Kerb)	ICB/OTM	CCGP	IDA	934.35	Planned Dates	N/A	03/02/2022	05/04/2022	14/11/2022	09/03/2023	03/04/2023	16/05/2023	823	15/5/2025
								Actual Date									
BRWTP-W3	Lot-3: Upgradation and Modernization works in existing passenger terminals at Narayanganj.	M <sup>3</sup> + M <sup>2</sup> + Rm	92454 (Construction) + 3638 (Protection/B-wall/Kerb)	ICB/OTM	CCGP	IDA	933.00	Planned Dates	N/A	03/02/2022	05/04/2022	14/11/2022	09/03/2023	03/04/2023	16/05/2023	823	15/5/2025
								Actual Date									
BRWTP-W4	Lot-4: Upgradation and Modernization works in existing passenger terminals at DEPTC, Narayanganj.	M <sup>3</sup> + M <sup>2</sup> + Rm	33335 (Land Dev) + 54132 (Construction) + 1724 (Protection/B-wall)	ICB/OTM	CCGP	IDA	825.00	Planned Dates	N/A	03/02/2022	05/04/2022	14/11/2022	09/03/2023	03/04/2023	16/05/2023	823	15/5/2025
								Actual Date									
BRWTP-W4	Development of a new passenger terminal with access and infrastructure construction works at Shasanghat	M <sup>3</sup> + M <sup>2</sup> + Rm	33335 (Land Dev) + 54132 (Construction) + 1724 (Protection/B-wall)	ICB/OTM	CCGP	IDA	1,873.40	Planned Dates	N/A	25/01/2022	28/03/2022	14/11/2022	09/03/2023	09/04/2023	16/05/2023	831	15/5/2025
								Actual Date									
<b>Total Value of Ongoing Works Packages</b>							<b>12,599.62</b>										

0

Upcoming Packages for FY-2023-24

Item No.	Description of Work	M <sup>3</sup> +	M <sup>2</sup> +	Rm +	Nos.	ICB/OTM	CCGP	IDA	Planned Days	Planned Dates	Actual Date	N/A	Oct-2023	Nov-2023	Jan-2024	Feb-2024	Feb-2024	Jul-2023	Jul-2023	Jul-2023	Aug-2023	Dec-2025			
																							Planned Days	Planned Dates	Actual Date
BRWTP-W5	Works of upgradation at 15 existing Landing Stations / Launch Ghats								1,400.00					42	60	21	15	14	152	650					
<b>NON CONSULTANCY SERVICE (NCS)</b>																									
BRWTP-NCS1	Procurement/Outsourcing of Crews & Staffs (Master-2/Driver-2/Q/Master-3, Officer cook-2, Greaser-4, Losker-4, Topash-2, Vendery-2) total 21 persons for operation of 2 nos survey vessel	pm							48 (for each crew/staff)	N/CB/ OTM	PD	IDA	24.70	Actual Date									850		
BRWTP-NCS2	Biodiversity Conservation and implementation along the IWT corridor	LS							1	N/CB/ OTM	PD	IDA	130.00	Planned Dates Days Actual Date									650		
<b>Total value of Upcoming Works Procurement</b>													<b>1,554.70</b>												

Approved by:



মোঃ হাফিজুল কবির  
সরকারী প্রকৌশলী (জ্যেষ্ঠ)  
বিআরভিউটিপি-১, বিআইভিউটিএ

৩০/০৭/২০২৩  
মোঃ দিদার এ আলম  
নির্বাহী প্রকৌশলী (পূর)  
বিআরভিউটিপি-১, বিআইভিউটিএ

(এ,এইচ, মোঃ ফরহাদ উজ্জয়ান)  
উপ-প্রকল্প পরিচালক  
বিআরভিউটিপি-১ প্রকল্প

মোঃ আহম্মদ আলী  
প্রকল্প পরিচালক  
বিআরভিউটিপি-১ প্রকল্প

**ANNUAL PROCUREMENT PLAN FY: 2023-24 (SERVICES)**

Ministry/Division :		Ministry of Shipping																	
Implementing Agency :		Bangladesh Inland Water Transport Authority (BIWTA)																	
Procuring Entity Name & Code :		Bangladesh Regional Waterway Transport Authority (BIWTA) & 131016600																	
Project/Program Name & Code :		Bangladesh Regional Waterway Transport Project-(IDA Credit No. 5842-BD) & 224091900																	
Package No.	Description of Procurement Package SERVICES	Unit	Quantity	Procedure Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Million Tk.	Time Code for Process	Advertise- EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature (days)	Time for Completion of Contract	
1		2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
<b>Ongoing Packages:</b>																			
BRWTP-S1A	Consulting Services for Supervision and Performance Monitoring of Output & Performance Based Contracts (OPBC) of dredging works with maintenance and navigational aids	pm	68	OCBS/OPEN-INTERNATIONAL	CCGP	IDA	822.92	Planned Dates Days											
								Actual Dates	5/9/2019	5/11/2020	21/01/2021	25/5/2021	3/1/2022	5/6/2022	20/9/2022	21/9/2022	1096	30/12/2025	
BRWTP-S3	Feasibility study, detailed survey, design, and supervision of Passenger Terminals at Shashanghat, Chandpur, Barisal, and Narayanganj	pm	70	OCBS/OPEN-INTERNATIONAL	Ministry	IDA	267.66	Planned Dates Days											
								Actual Dates	28/12/2015	16/08/2017	25/09/2017	21/12/2017	18/1/2018	15/2/2018	22/5/2018	30/05/2018	872	15/5/2025	
BRWTP-S4	Feasibility study, detailed survey, design, and supervision of Cargo River Terminals at Pangaon and Ashuganj	pm	55	OCBS/OPEN-INTERNATIONAL	Ministry	IDA	285.21	Planned Dates Days											
								Actual Dates	28/12/2015	8/11/2017	20/12/2017	12/4/2018	14/5/2018	21/5/2018	21/5/2018	7/10/2018	999	15/5/2025	
BRWTP-S5	Survey, Detailed Design of Landing Stations (Launch Ghats) and Vessel Storm Shelters and Construction Supervision of Landing Stations	pm	48	OCBS/OPEN-INTERNATIONAL	CCGP	IDA	338.26	Planned Dates Days											
								Actual Dates	25/12/2015	13/11/2017	10/1/2018	9/5/2018	4/7/2018	7/8/2018	12/12/2019	10/2/2020	1485	15/5/2025	
BRWTP-S9/2	Training needs assessment / study and action plan development for establishing / supporting training institutions for inland water transport sector.	pm	10	OCBS/OPEN-INTERNATIONAL	PD	IDA	40.00	Planned Dates Days											
								Actual Dates	16/03/2022	24/08/2022	26/10/2022	30/01/2023	20/02/2023	01/03/2023	14/03/2023	22/03/2023	366	21/1/2024	
BRWTP-S12/1	Social NGO to support BIWTA on implementation of Social Management Plans / R&Ps for specific investments	pm	24	OCBS/OPEN-INTERNATIONAL	PD	IDA	50.00	Planned Dates Days											
								Actual Dates	27/06/2019	15/10/2019	21/11/2019	23/2/2020	24/11/2020	13/12/2020	21/12/2020	22/12/2020	535	31/12/2025	
BRWTP-S12/2	Third party M&E consultant for social safeguards (including midterm and ex-post evaluations of RAP implementation).	pm	48	OCBS/OPEN-INTERNATIONAL	PD	IDA	32.00	Planned Dates Days											
								Actual Dates	15/03/2021	12/1/22	24/2/2022	7/4/22	15/4/2022	18/5/2022	17/6/2022	19/6/2022	454	31/12/2025	






Package No.	Description of Procurement Package SERVICES	Unit	Quantity	Procedure Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Million Tk.	Time Code for Process		Advertise- EOI	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature (days)	Time for Completion of Contract
								Planned Dates	Actual Dates										
BRWTP-S12/3	Third party M&E consultant for environmental safeguards	pmt	30	OCBS/OPEN-NATIONAL	PD	IDA	35.00	Planned Dates		27/06/2019	31/10/2019	9/12/19	11/3/20	30/11/2020	20/12/2020		7/1/21	550	31/12/2025
								Actual Dates											
BRWTP-S14/3A	National Procurement Consultant	pmt	81	SIC/OPEN	PD	IDA	43.00	Planned Dates		27/02/2020	-	10/3/20	28/8/2020	-	6/10/20		9/11/20	252	8/8/2025
								Actual Dates											
BRWTP-S14/4	Financial Management and Planning Specialist	pmt	94	SIC/OPEN	PD	IDA	94.00	Planned Dates		14/12/2017	-	28/12/2017	18/1/2020	-	7/2/18		18/2/2018	64	31/12/2025
								Actual Dates											
BRWTP-S14/5	Project Coordinator	pmt	90	SIC/OPEN	Hope	IDA	56.50	Planned Dates		8/3/2018	-	25/3/2018	31/5/2018	-	26/6/2018		12/7/18	124	30/6/2024
								Actual Dates											
BRWTP-S14/6	Environmental Expert	pmt	89	SIC/OPEN	PD	IDA	24.00	Planned Dates		8/3/2018	-	25/3/2018	26/6/2018	-	16/7/2018		22/7/2018	134	31/12/2025
								Actual Dates											
BRWTP-S14/7	Social Expert	pmt	87	SIC/OPEN	PD	IDA	21.00	Planned Dates		8/3/2018	-	25/3/2018	16/7/2018	-	23/9/2018		21/10/2018	223	31/12/2025
								Actual Dates											
BRWTP-S14/12	Communication/ GRM Expert	pmt	48	SIC/OPEN	PD	IDA	14.40	Planned Dates		14/9/2021	-	18/10/2021	21/4/2022	-	31/8/2022		2/10/22	378	1/9/2024
								Actual Dates											
BRWTP-S14/15	Assistant Engineer (Civil)	pmt	96	SIC/OPEN	PD	IDA	12.00	Planned Dates		12/9/2021	-	12/10/2021	8/12/2021	-	28/6/2022		23/8/2022	341	31/12/2025
								Actual Dates											
BRWTP-S14/16	Assistant Engineer (Dredging)	pmt	120	SIC/OPEN	PD	IDA	15.00	Planned Dates		15/2/2022	-	9/3/2022	12/6/2022	-	28/6/2022		1/8/22	165	31/12/2025
								Actual Dates											
BRWTP-S14/17	Assistant Engineer (ICT)	pmt	48	SIC/OPEN	PD	IDA	6.00	Planned Dates		12/9/2021	-	12/10/2021	9/12/2021	-	25/4/2022		1/6/22	258	31/12/2025
								Actual Dates											

*Handwritten signature/initials*


*Handwritten mark*


*Handwritten mark*

*Handwritten signature/initials*


Package No.	Description of Procurement Package SERVICES	Unit	Quantity	Procedure Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Million Tk.	Time Code for Process	Advertise- EO1	Issue RFP	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Negotiation	Approval	Signing of Contract	Total Time to Contract Signature (days)	Time for Completion of Contract			
BRWTP-S14/18	Junior Civil Engineer	p/m	120	SIC/OPEN	PD	IDA	9.60	Planned Dates Days													
								Actual Dates Days	12/4/2021	-	12/10/2021	14/12/2021	-	21/3/2022		18/5/2022	396	31/12/2025			
BRWTP-S15/1	Design and development of AIS (Automatic Identification System) to monitor vessel and aids to navigation	p/m	6	QCBS/OPEN-INTERNATI ONAL	PD	IDA	30.00	Planned Dates Days													
								Actual Dates Days	9/2/2022	13/10/2022	20/12/2022	24/4/2023	14/5/2023	11/6/23		18/6/2023	489	31/12/2025			
BRWTP-S17	Development, Management and Supervision of Biodiversity Conservation Plan	p/m	50	OBS/OPEN-NATIONAL	Hope	IDA	70.00	Planned Dates Days													
								Actual Dates Days	14/2/2021	17/1/2022	1/3/22		3/7/22	7/7/22		25/8/2022	551	31/12/2025			
BRWTP-S18	Internal Audit Services	p/m	60	FBS/OPEN-NATIONAL	PD	IDA	7.50	Planned Dates Days													
								Actual Dates Days	8/4/2021	7/1/21	7/12/21	22/2/2022	3/4/22	25/5/2022		15/6/2022	427	31/12/2025			
<b>Upcoming Packages for FY-2023-24</b>								<b>Total Value of Ongoing Services Packages</b>												<b>2274.05</b>	
BRWTP-S7	Design and development of system to prepare and disseminate hydrographic information electronically	p/m	10	FBS/OPEN-INTERNATI ONAL	PD	IDA	40.00	Planned Dates Days	Dec-2023	Dec-2023	Feb-2024	Mar-2024	Apr-2024	May-2024	May-2024	6-Jun-24	160	Jun-2025			
								Actual Dates													
BRWTP-S14/15	Assistant Engineer (Civil) (1 Person)	p/m	48	SIC/OPEN	PD	IDA	6.00	Planned Dates Days	Aug-23	22-Aug-23	Sep-2023	Oct-2023	Oct-2023	Nov-2023	Nov-2023	Nov-2023	93	Dec-25			
								Actual Dates													
<b>Total value of Upcoming Services Procurement</b>								<b>46.00</b>													

Approved by:

  
 মোঃ হাফিজুল করিম  
 মহাকাশী প্রকৌশলী (ক্রিটিভ)  
 বিআরডব্লিউটিপি-১, বিআইউটিউটিএ

  
 মোঃ সাদিকুল আলম  
 নির্বাহী প্রকৌশলী (প্র)  
 বিআরডব্লিউটিপি-১, বিআইউটিউটিএ

  
 (এ.এইচ. মোঃ ফারদা উজ্জয়ান)  
 উপ-প্রকল্প পরিচালক  
 বিআর ডব্লিউ টি পি-১ প্রকল্প

  
 মোঃ আহম্মদ আলী  
 প্রকল্প পরিচালক  
 বিআরডব্লিউটিপি-১ প্রকল্প

**ANNUAL PROCUREMENT PLAN &  
PROCUREMENT IMPLEMENTATION REPORT  
2023-24**

Budget: Development

Ministry/Division : Ministry of Shipping  
 Agency : Bangladesh Inland Water Transport Authority (BIWTA)  
 Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA) & 5205  
 Project/Program Name & Code : Establishment of Inland Container River Port at Ashuganj (1<sup>st</sup> Revised), 152-224245900

Description of Procurement Package (WORKS)	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Bid Cost in Lakh TK.	Time Code for Process	Advertise Proequal (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval of Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
																	9
Construction of Infrastructure facilities (Civil related items)	Each	Each	OTM (ICT) International by Indian Contractor	CCGP	DPA (Lac & Crob)	799000.00 (Lac 915000 & Crob 92920)	Planned Dates			02-07-2023	11-08-2023 42 day	08-09-2023 28 day	19-08-2023 10 day	24-09-2023 5 day	07-10-2023 14 day	90 day	Dec/23 012 day
Total =						799000.00	Actual Dates	-	-	-	-	-	-	-	-	-	-

*M. T. M.*  
11.06.2023

(Md. Shajadur Rahman)  
Addl. Chief Engineer (Dhaka Zone)  
Engr. Deptt, BIWTA, Dhaka  
Project Director.

*Shikha*

(সিসি এন্ড ইঞ্জিনিয়ারিং সার্ভিসেস)  
সর্বোচ্চ সর্বকোষীণী  
সর্বোচ্চ সিসি, সর্বকোষীণী, ঢাকা।

*Q*

ড. এ কে এম আজহারুল হক  
(মুদ্রাসিদ্ধ)  
স্বাক্ষর (সর্বকোষীণী)

12.06.2023

*M. T. M.*  
15/6/23

স্বাক্ষরকারী  
সর্বকোষীণী  
বিআইভিসিটিএ, ঢাকা


## ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT


Ministry / Division : Ministry of Shipping  
 Agency : Bangladesh Inland Water Transport Authority (BIWTA)  
 Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)  
 Project/Programmed Name & Code : "Establishment of Jetties and Infrastructure at Mirsarai & Sandwip in Chittagong, Subrang-Jalar Dwip at Teknaf and Sonadia Dwip at Cox's Bazar".

Budget: Development  
 Year: 2023-2024

Project Code: 224372000

Package No	Description of Procurement Package Services	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd Cost in Million Tk.	Time Code for Process		Issue RFP	Technical Proposal opening	Technical Proposal Evaluation	Financial Proposal opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
								Planned Dates	Actual Dates									
1		3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Service 01	Design Review and Supervision	Man Month	15	QCBS	MoS	GOB	289.95	Planned Dates	---	07-Aug-23 123 Days	18-Sep-23 42 Days	29-Oct-23 41 Days	13-Nov-23 15 Days	23-Nov-23 10 Days	24-Dec-23 31 Days	21-Jan-24 28 Days	290 Days	Dec 2025
Service 03	Motor Vehical Hiring	Nos	1	OTM	Project Director	GOB	2.64	Planned Dates	---	---	28 Days	0 Days	0 Days	---	16 Days	10 Days	54 Days	24 Months
Total Value of Service Procurement =								292.59	Actual Dates	18-Apr-23	16-May-23	16-May-23	16-May-23	---	01-Jun-23	11-Jun-23	---	---

  
 Md. Masudul Alam  
 প্রকল্প পরিচালক  
 তথ্যাবধায়ক প্রকৌশলী (জিঃ)  
 বাংলাদেশ ইন্ডিয়ান ওয়াটার ট্রান্সপোর্ট অথরিটি  
 উদ্দেশ্যে জেটিসহ অবকাঠামো স্থাপনাদি নির্মাণ

  
 Md. Masudul Alam  
 কমান্ডার অফিস অফিসার  
 বিআইডব্লিউটিএ, ঢাকা।



**ANNUAL PROCUREMENT PLAN &  
PROCUREMENT IMPLEMENTATION REPORT**

Ministry / Division : Ministry of Shipping  
 Agency : Bangladesh Inland Water Transport Authority (BIWTA)  
 Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)  
 Project/Programmed Name & Code : "Establishment of Jetties and Infrastructure at Mirsarai & Sandwip in Chittagong, Subrang-Jaliar Dwip at Teknaf and Sonadia Dwip at Cox's Bazar".

Project Code: 224372000

Budget: Development  
Year: 2023-2024

Package No	Description of Procurement Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Est'd Cost in Million Tk.	Time Code for Process		Not Used in Goods	Invite/Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract	
								Planned Dates	Actual Dates										
1	Procurement of computer and related accessories (Computer, Laptop, Printer, Scanner, Photocopier etc).	Set	4	OTM	Project Director	GOB	1.05	Planned Dates	Actual Dates	---	07-May-23	18 Days	14 Days	4 Days	3 Days	11 Days	50 Days	---	
Total Value of Goods Procurement =								1.05											

*Handwritten signature*

*Handwritten signature*

(এ.এস.এম আশরাফুল জাহান)  
 তত্ত্বাবধায়ক প্রকৌশলী (জঃ)  
 প্রকল্প পরিচালক  
 হরসরাই ও সন্দ্বীপ, পোনাদিয়া দ্বীপ ও টেকনাফ  
 অংশে জেটিসহ আনুষঙ্গিক স্থাপনাদি নির্মাণ

কমডোর আরিফ আহমেদ মোস্তফা  
 চেয়ারম্যান  
 বিআইডব্লিউটিএ, ঢাকা।

## ANNUAL PROCUREMENT PLAN & PROCUREMENT IMPLEMENTATION REPORT

Budget: Development  
Year: 2023-2024

Ministry / Division : Ministry of Shipping  
Agency : Bangladesh Inland Water Transport Authority (BIWTA)  
Procuring Entity Name & Code : Bangladesh Inland Water Transport Authority (BIWTA)  
Project/Programmed Name & Code : "Establishment of Jetties and Infrastructure at Mirsarai & Sandwip in Chittagong, Subrang-Jaliar Dwip at Teknaf and Sonadia Dwip at Cox's Bazar".

Project Code: 224372000

Package No	Description of Procurement Package WORKS	Unit	Quantity	Procurement (Method & Type	Contract Approving Authority	Source of Funds	Estid Cost in Million Tk.	Time Code for Process		Advertise Prequel (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract Signature	Time for Completion of Contract
								9	10									
1	New Package	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
ভরিত-০৩	মিরসরাই অংশ- আরসিসি জেটি, এ্যাকসেস ওয়ে, ষটাল বেসিং, একসপানশান জয়েন্ট, পাইল ড্রাইভিং, মাটি ও পাইল লোড টেষ্ট।	20870 SQM	-	OTM	CCGP	GOB	3279.33	Planned Dates	---	16-Aug-23	18-Sep-23	07-Dec-23	14-Jan-24	21-Jan-24	18-Feb-24	---	---	
ভরিত-০৭	সদ্বীপ অংশ- আরসিসি জেটি, এ্যাকসেস ওয়ে, ষটাল বেসিং, একসপানশান জয়েন্ট, পাইল ড্রাইভিং, মাটি ও পাইল লোড টেষ্ট।	35925 SQM	-	OTM	CCGP	GOB	3770.00	Planned Dates	---	---	33 days	80 days	38 days	7 days	28 days	186 days	540 days	
Total Value of Works Procurement =							7049.33	Actual Dates	---	14-Jun-23	17-Jul-23	---	---	---	---	---	---	

(এ.এস.এম.এম.আর) অফিসার ইনচার্জ (আই.এম.এস.এম.এম.আর)  
অর্থসচিব (আই.এম.এস.এম.এম.আর) (আই.এম.এস.এম.এম.আর)

প্রকল্প পরিচালক  
মিরসরাই ও সদ্বীপ, সোনারগাঁও দ্বীপ ও টেকনাফ  
অংশ জেটিসহ আনুষঙ্গিক খাপনাদি নির্মাণ

কমজোর আরিফ আহমেদ মোস্তফা  
চেয়ারম্যান  
বিআইঅভিজিটিএ. ঢাকা।